CROO 52328

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

Croo 52328

WELL I.D. # L 64972
START CARD # 150950

(1) LAND OWNER Well Number 1150
Name Gary McCain
Address Po Box 1124
City Prineville State Oreg. Zip 97754

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 250 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	92	Cement	72	92	75
6	92	250	Bentonite	0	25	70

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other Poured in Dry
Backfill placed from 25 ft. to 72 ft. Material Bentonite
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	184	250	☑	☐	☑	☐
	5	174	250	188	☑	☐	☑	☐
Liner:					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☑ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	NO		1 hr.

Temperature of water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 15 N or S Range 16 E or W. WM.
Section 5 SE 1/4 NE 1/4
Tax Lot 500 Lot Block Subdivision
Street Address of Well (or nearest address) Lesley lane

(10) STATIC WATER LEVEL:
18 ft. below land surface. Date 9-1-03
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
10	15	20	10
242	250	20+	18

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Sandy Top Soil	0	1	
Brown Sandy Clay	1	10	
Brown Sand & Gravel	10	41	
Black Sand Fine	41	72	
Gray Clay	72	181	
Gray Basalt	181	191	
Gray Clay	191	242	
Coarse Gravel	242	250	

RECEIVED
JUL 23 2004
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
OCT 20 2004
WATER RESOURCES DEPT
SALEM, OREGON

Date started 7-28-03 Completed 9-1-03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 584
Signed Darrell Mophet Date 9-30-03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER