CROO 52425

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 71644
START CARD # 167057

(1) OWNER: Well Number 1201
Name James T. Rash Jr.
Address PO Box 117
City Powell Butte State OR Zip

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 800 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0	19	Bentonite	0	19	12
8"	19	785				
6"	785	800				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Poured in Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+12"	19	250	[X]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	6"	-3	782	188	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[X] Perforations Method Factory
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
762	782	3X/8	220	6		[ ]	[X]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15	unknown	800	1 hr.

Temperature of water 75° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 16 N or (S) Range 14 (E) or W. WM.
Section 10 NE 1/4 NW 1/4
Tax Lot 1100 Lot Block Subdivision
Street Address of Well (or nearest address) 11301 SW Robinson Lane

(10) STATIC WATER LEVEL:
684 ft. below land surface. Date 11/30/04
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 765

From	To	Estimated Flow Rate	SWL
765	785	15	684

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	1½	
Hard Brown Sand stone	1½	130	
Hard Grey Basalt	130	178	
Hard Cong.	178	483	
Hard Brown Sand stone	483	505	
Hard Cong	505	650	
Hard Tan clay stone	650	690	
Hard Brown sand stone	690	701	
Soft Yellow & Brown Basalt	701	800	684

RECEIVED
JAN 18 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date started 11-19-04 Completed 11-30-04

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed David A Schlichting WWC Number 1583 Date 12/2/04

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed Daniel Murphy WWC Number 584 Date 12-2-04

STATE