STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Crook
52442

WELL I.D. # L 21644
START CARD # 162046

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 12/0
Name James T. Rash Jr.
Address PO Box 117
City Powell Butte State OR Zip

(2) TYPE OF WORK
☐ New Well ☒ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) HOLE/SEAL CONSTRUCTION:
Special Construction approved ☐ Yes ☒ No Depth of Completed Well 1125 ft.
Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
6"	800	1125				

How was seal placed: Method ☐A ☐B ☐C ☐D ☐E
☐ Other
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
	Deepening				☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Telescope size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
6+	UNKnown	1125	1 hr.

Temperature of water 76° Depth Artesian Flow Found
Was a water analysis done? ☒ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude Longitude
Township 11e N or ☒ S Range 14 ☒ E or W WM
Section 10 NE 1/4 NW 1/4 1/4
Tax Lot 1100 Lot Block Subdivision
Street Address of Well (or nearest address) 11301 Robinson La

(10) STATIC WATER LEVEL:
684 ft. below land surface. Date 1/31/05
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 765

From	To	Estimated Flow Rate	SWL
765	785	6+	684

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Grey Hard Basalt	800	827	684
Hard it green & grey clay stone with Black Basalt Seams	827	901	
Hard it green & Brown clay stone	901	1121	
Soft Red Clay Stone	1121	1125	

RECEIVED
MAR 04 2005
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
MAY 06 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date started 1/26/05 Completed 1/31/05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed David H Schlichting WWC Number 1583 Date 2/21/05

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed Donald Wright WWC Number 584 Date 2-21-05

wm