CROO 52499

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Croo 52499

WELL I.D. # L 49524

START CARD # 155517

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number 1895
Name John Hughley
Address 280 NW 29th Street
City Redmond State Oreg. Zip 97756

(2) TYPE OF WORK ☐ New Well
☑ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☑ No
Depth of Completed Well 253 ft.
Explosives used: ☐ Yes ☑ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
10	0	20	Bentonite	0	20	60
" 6	20	253				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured in Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1½	252	1250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☑ Perforations Method Torch
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
242	252	6x1/8	102	6		☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40	30		1 HR

Temperature of water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County Lake
Tax Lot 7000 Lot
Township 15 N or S Range 16 E or W WM
Section 4 SE 1/4 NW 1/4
Lat ° ' " or (degrees or decimal)
Long ° ' " or (degrees or decimal)
Street Address of Well (or nearest address) 141 SE Willobale

(10) STATIC WATER LEVEL
45 ft. below land surface. Date 4-24-04
12 ft. below land surface. Date 4-12-04
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found 241

From	To	Estimated Flow Rate	SWL
241	253	40+	45

(12) WELL LOG Ground Elevation

Material	From	To	SWL
Brown Sandy Clay	46	59	
Hard Gray clay Shale	59	241	
Gravel	241	253	45

RECEIVED
MAY 12 2005
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
JUN 03 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 4-13-04 Completed 4-24-04

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number Date

Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 584 Date 5-1-04

Signed Darrell Moffat

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004