CROO 52729

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 77088
START CARD # 182400

(1) LAND OWNER Well Number
Name Jeff Dees
Address 2209 Melrose Drive
City Prineville State OR Zip 97754

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 50 ft.
Explosives used ☐ Yes ☒ No Type ——— Amount ———

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	25	Bentonite	0	25	20 Sacks
6"	25	50	None	None		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured in dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	50'	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	None				☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Cutting torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
40	50	¼ x 6	40	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	5'		1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Crook Latitude ——— Longitude ———
Township 15 N or S Range 16 E or W. WM.
Section 4 SW 1/4 SW 1/4
Tax Lot 1630 Lot ——— Block ——— Subdivision ———
Street Address of Well (or nearest address) 1901 E Paulina Hwy Prineville

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 11/5/05
Artesian pressure ——— lb. per square inch Date ———

(11) WATER BEARING ZONES:
Depth at which water was first found 40'

From	To	Estimated Flow Rate	SWL
40	50	20 gpm	15

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Topsoil	0	3	
Brown Sand & clay	3	25	
Yellow Clay & Gravel	25	40	
Sand & gravel	40	50	15

RECEIVED
DEC 02 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date started 11/5/05 Completed 11/5/05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1810
Signed D. Holmes Date 12/1/05

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER