STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form

CROO 52935

WELL ID # L 80464

(START CARD) # 176361

(1) OWNER:

Well Number: 1

Name Mr. Mike Weston

Address 1064 S.E. Second Street

City Prineville State OR Zip 97754

(2) TYPE OF WORK:

[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger

[ ] Other

(4) PROPOSED USE:

[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation

[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [ ] Yes [X] No Depth of Completed Well 327 ft.

Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12in	0	18	Bentonite	0	18	55 sacks
6in	18	99				
5.5in	99	327				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E

[X] Other Poured Dry

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	100	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	5inOD	-87	327	.188	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s) 100

(7) PERFORATIONS/SCREENS:

[X] Perforations Method Factory Saw

[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
267	367	1/8	600	5inOD		[ ]	[X]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour

[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40+	35+	300	1 hr.
			1 hr.

Temperature of Water 52 Depth Artesian Flow found

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 15S N or S. Range 16E E or W. of WM.

Section 8 NW 1/4 NE 1/4

Tax lot 106 Lot Block Subdivision

Street Address of Well (or nearest address) South Crooked River Hwy., Prineville, OR 97754

(10) STATIC WATER LEVEL:

132 ft. below land surface. Date 2/3/2006

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 195'

From	To	Estimated Flow Rate	SWL
195	327	40+	132

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Sandy Loam	0	12	
Broken Brown Basalt	12	38	
Sand & Gravel Conglomerate	38	92	
Yellow Conglomerate	92	118	
Brown Conglomerate	118	123	
Green Claystone	123	135	
Brown Claystone	135	141	
Dark Brown Conglomerate	141	150	
Olive Green Claystone	150	160	
Light Brown Claystone	160	167	
Dark Brown Claystone	167	172	
Light Brown Claystone	172	180	
Olive Green Claystone	180	195	
Blue Gray Claystone WB	195	235	132
Brown Claystone WB	235	267	132
Gray Claystone WB	267	327	132

RECEIVED

FEB 22 2006

WATER RESOURCES DEPT

SALEM, OREGON

Western Water Development

P.O. Box 1670

Redmond, OR 97756

Date started 1/27/2006 Completed 2/3/2006

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1385

Signed Robert Buckner Date 2/6/2006

Robert Buckner

ORIGINAL - WATER RESOURCES DEPARTMENT FIRST COPY - CONSTRUCTOR SECOND COPY - CUSTOMER