STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form

CROO 53355

WELL ID # L 84244

(START CARD) # 187105

(1) OWNER:

Well Number: Test Hole

Name City of Prineville

Address 387 NE Third St.

City Prineville State OR Zip 97754

(2) TYPE OF WORK:

[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger

[X] Other Underreammer

(4) PROPOSED USE:

[ ] Domestic [ ] Community [ ] Industrial [ ] Irrigation

[ ] Thermal [ ] Injection [ ] Livestock [X] Other Test

(5) BORE HOLE CONSTRUCTION:

Special Construction approval [ ] Yes [X] No Depth of Completed Well 260 ft.

Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12in	0	18	Bentonite	0		
6in	18	260	Chips		18	13 sacks

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E

[X] Other Poured Dry

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6in	+2	258	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s) 258 5.5in ID

(7) PERFORATIONS/SCREENS:

[ ] Perforations Method

[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour

[X] Pump [ ] Bailer [ ] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
150	138	155	8 hr

Temperature of Water 54 Depth Artesian Flow found

Was a water analysis done? [ ] Yes By whom

Did any strata contain water not suitable for intended use? [ ] Too little

[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Crook Latitude Longitude

Township 15S N or S. Range 16E E or W. of WM.

Section 8 NW 1/4 NW 1/4

Tax lot 203 Lot Block Subdivision

Street Address of Well (or nearest address) Crook County Fairgrounds

(10) STATIC WATER LEVEL:

12 ft. below land surface. Date 5/8/2006

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 18

From	To	Estimated Flow Rate	SWL
18	183	150-200	12
228	247	15-20	12

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Yard Debris & Top Soil	0	3	
Conglomerate	3	18	
Gravels WB	18	23	12
Silty Clays & Gravels	23	28	12
Silty Black Sands some Blue WB	28	187	12
Blue / Green Clay	187	228	12
Gravels & Cobbles WB	228	247	12
Green John Day	247	260	12

RECEIVED

FEB 14 2007

WATER RESOURCES DEPT
SALEM, OREGON

WESTERN WATER DEVELOPMENT
P.O. Box 1670
REDMOND, OR 97756

Date started 4/28/2006 Completed 5/4/2006

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1385

Signed Robert Buckner Date 2/11/07

Robert Buckner

ORIGINAL - WATER RESOURCES DEPARTMENT FIRST COPY - CONSTRUCTOR SECOND COPY - CUSTOMER