Amendment

DRAFT

CROO 53454

Page 1 of 1

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

07-24-2007

WELL LABEL # L 88664

START CARD # 1001560

(1) LAND OWNER

Owner Well I.D. 1418

First Name CARL Last Name WEBBER

Company

Address 1280 SE COWBOY CT

City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud ☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community ☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering ☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 240.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
12	0	18	Bentonite	0	18.5	24	S
8	18	240					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other POURED IN DRY

Backfill placed from ft. to ft. Material

Filter pack from ft. to ft. Material Size

Explosives used: ☐ Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	☐	8	#	1 ½	18.5	.250	☑	☐		
☐	☐		☐				☐	☐		
☐	☐		☐				☐	☐		
☐	☐		☐				☐	☐		
☐	☐		☐				☐	☐		

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)

Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method

Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
100		240	1

Temperature 66 °F Lab analysis ☐ Yes By

Water quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County Crook Twp 16.00 S N/S Range 16.00 E E/W WM

Sec 13 NW 1/4 of the SE 1/4 Tax Lot 600

Tax Map Number Lot

Lat ° 0 ' " or DMS or DD

Long ° 0 ' " or DMS or DD

◉ Street address of well ○ Nearest address

1280 SE COWBOY CT
PRINEVILLE, OREGON 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening				
Completed Well	07-20-2007			60

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
07-20-2007	60	240	100			60

(11) WELL LOG

Ground Elevation

Material	From	To
SANDY TOP SOIL	0	2
CLAYSTONE BROKEN ROCK	2	40
ROCK	40	120
TAN CLAY ROCK	120	160
ROCK	160	200
TAN CLAY	200	240

RECEIVED
OCT 15 2007
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 07-18-2007 Completed 07-20-2007

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1866 Date 07-24-2007

Electronically Filed

Signed STEVEN O WHEELER (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 584 Date 07-24-2007

Electronically Filed

Signed DARRELL MAPHET (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

Form Version: 0.88