CROO 53598

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 89805

START CARD # 192556

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name JIM + TERI WAETJEN
Address 2426 N.E. 3RD
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK ☑ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☐ No
Depth of Completed Well 28 ft.
Explosives used: ☐ Yes ☑ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
12	0	18	BENTONITE	0	18	16
10	18	28				

How was seal placed: Method ☑ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+2	28	.250	☑	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☑ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☐ Perforations Method torch
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
28						☐	☐
23	28	1/8x12	28			☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
12	2		1 hr

Temperature of water 54 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County CROOK
Tax Lot 1200 Lot
Township 15 N or S Range 16 E or W WM
Section 4 AB 1/4 1/4
Lat ___ ° ___ ' ___ " or ___ (degrees or decimal)
Long ___ ° ___ ' ___ " or ___ (degrees or decimal)
Street Address of Well (or nearest address) 2426 N.E 3RD PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL
12 ft. below land surface. Date 6-10-08
ft. below land surface. Date
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
19	28	20	12

(12) WELL LOG Ground Elevation

Material	From	To	SWL
0-2			
TOP SOIL	0	3	
BROWN CLAY	3	19	
SAND + GRAVEL W-B	19	28	12

RECEIVED
JUL 01 2008
WATER RESOURCES DEPT.
SALEM, OREGON

Date Started 6-8-08 Completed 6-10-08

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number Date

Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 570 Date 6-28-08

Signed

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004