CROO 54066

CROO 54066

STATE OF OREGON
WATER SUPPLY WELL REPORT
(ORS 537.765 & OAR 690-205-0210)
Instructions for completing this report are on the last page of this form.

WELL LABEL # L 101389
START CARD # 10205598
ORIGINAL LOG #

(1) LANDOWNER Owner Well I.D.
First Name Peggy Last Name REED
Company
Address 2260 S.E LINCOLN RD
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK ☒ New ☐ Conversion ☐ Deepening
☐ Alteration (complete Sections 2a & 10) ☐ Abandonment (complete Section 5a)

(2a) PRE-ALTERATION: Well Depth ft.
Seal Material
Casing Type: ☐ Steel ☐ Plastic ☐ Other
Casing Gauge Casing Diameter

(3) DRILL METHOD ☐ Rotary Air ☐ Rotary Mud ☐ Auger
☒ Cable ☐ Cable Mud ☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/Commercial ☐ Livestock ☐ Dewatering ☐ Injection
☐ Thermal ☐ Other

(5) BORE HOLE CONSTRUCTION
Depth of Completed Well 51 ft. Special Standard: ☐ Yes (attach copy)

BORE HOLE Dia	From	To	SEAL Material	From	To	Amount	Sacks/lbs
10	0	18	BENTONITE	0	18		14
8	18	51					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size

(5a) ABANDONMENT USING UNHYDRATED BENTONITE:
Calculated Amount Proposed to be Used: sacks/lbs
Actual Amount Used: sacks/lbs

(6) CASING/LINER

Csng	Linr	Dia	+	From	To	Gauge	Steel	Plastic	Welded	Thrd
✓		6	✓	2	51	.250	✓		✓	

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temporary casing ☐ Yes Diameter From To

(7) PERFORATIONS/SCREENS
Perforations Method TORCH
Screens Type Material

Perf	Scrn	Csng	Linr	Screen Dia	From	To	Screen/ slot width	Slot length	# of slots	Tele/ pipe size
✓		✓			31	51	V4	10	160	

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
8	5		1 hr

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County CROOK Twp 15 N or S Range 16 E or W W.M.
Sec 4 SE 1/4 of the SW 1/4 Tax Lot 12902
Tax Map Number Lot
Lat ° ' ." or . DMS or DD
Long ° ' ." or . DMS or DD
Street Address of Well (or nearest address) 2260 SE LINCOLN RD PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL (ft)
Existing Well/Pre-Alteration	8-7-13			
Completed Well	8-8-13			27

Flowing Artesian? ☐ Yes Dry Hole? ☐ Yes
WATER BEARING ZONES Depth water was first found 29

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
8-8-13	29	49	8			27
8-7-13 VC						

(11) WELL LOG Ground Elevation

Material	From	To
TOP SOIL	0	3
BROWN SANDSTONE	3	29
FINE BLACK SAND + GRAVEL (W. B)	29	49
SOFT BLUE CLAY	49	51

Date Started 8-6-13 VC Completed 8-7-13 VC

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

RECEIVED BY OWRD

License Number Date AUG 08 2013
Signed

(bonded) Water Well Constructor Certification SALEM, OR
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 570 Date 8-7-13 VC
Signed
Contact Info. (optional)

RECEIVED BY OWRD
SEP 13 2013
SALEM, OR

ORIGINAL – WATER RESOURCES DEPARTMENT ONE COPY FOR CONSTRUCTOR ONE COPY FOR CUSTOMER
SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK
01/02/2009

STATE OF OREGON
WATER SUPPLY WELL REPORT
(ORS 537.765 & OAR 690-205-0210)
Instructions for completing this report are on the last page of this form.

CROO 54066

WELL LABEL # L 101389
START CARD # 102 0598
ORIGINAL LOG #

(1) LANDOWNER Owner Well I.D.
First Name Peggy Last Name Reed
Company
Address 2260 S.E Lincoln Rd
City Prineville State OR Zip 97754

(2) TYPE OF WORK ☒ New ☐ Conversion ☐ Deepening
☐ Alteration (complete Sections 2a & 10) ☐ Abandonment (complete Section 5a)

(2a) PRE-ALTERATION: Well Depth _____ ft.
Seal Material _____
Casing Type: ☐ Steel ☐ Plastic ☐ Other _____
Casing Gauge _____ Casing Diameter _____

(3) DRILL METHOD ☐ Rotary Air ☐ Rotary Mud ☐ Auger
☒ Cable ☐ Cable Mud ☐ Reverse Rotary ☐ Other _____

(4) PROPOSED USE ☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/Commercial ☐ Livestock ☐ Dewatering ☐ Injection
☐ Thermal ☐ Other _____

(5) BORE HOLE CONSTRUCTION
Depth of Completed Well 51 ft. Special Standard: ☐ Yes (attach copy)

BORE HOLE Dia	From	To	SEAL Material	From	To	Amount	Scks/lbs
10	0	18	Bentonite	0	18		14
8	18	51					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured Dry
Backfill placed from _____ ft. to _____ ft. Material _____
Filter pack from _____ ft. to _____ ft. Material _____ Size _____

(5a) ABANDONMENT USING UNHYDRATED BENTONITE:
Calculated Amount Proposed to be Used: _____ sacks/lbs
Actual Amount Used: _____ sacks/lbs

(6) CASING/LINER

Csng	Linr	Dia	+	From	To	Gauge	Steel	Plastic	Welded	Thrd
✓		6	✓	2	51	.250	✓		✓	

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s) _____
Temporary casing ☐ Yes Diameter _____ From _____ To _____

(7) PERFORATIONS/SCREENS
Perforations Method Torch
Screens Type _____ Material _____

Perf	Scrn	Csng	Linr	Screen Dia	From	To	Screen/ slot width	Slot length	# of slots	Tele/ pipe size
✓		✓			31	51	V4	10	160	

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
8	5		1 hr

Temperature 56 °F Lab analysis ☐ Yes By _____
Water quality concerns? ☐ Yes (describe below) TDS _____ ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County CROOK Twp 15 N or S Range 16 E or W W.M.
Sec 4 SE 1/4 of the SW 1/4 Tax Lot 12902
Tax Map Number _____ Lot _____
Lat ___ ° ___ ' ___.___ " or ___.___ DMS or DD
Long ___ ° ___ ' ___.___ " or ___.___ DMS or DD
Street Address of Well (or nearest address) 2260 SE Lincoln Rd Prineville, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL (ft)
Existing Well/Pre-Alteration				
Completed Well	8-8-13			27

Flowing Artesian? ☐ Yes Dry Hole? ☐ Yes

WATER BEARING ZONES Depth water was first found 29

SWL Date	From	To	Est Flow	SWL (psi)	+	SWL (ft)
8-8-13	29	49	8			27

(11) WELL LOG Ground Elevation _____

Material	From	To
Top soil	0	3
Brown Sandstone	3	29
Fine black sand + gravel (w. B)	29	49
Soft Blue Clay	49	51

Date Started 8-7-13 Completed 8-8-13

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

RECEIVED BY OWRD

License Number _____ Date AUG 08 2013
Signed _____

(bonded) Water Well Constructor Certification SALEM, OR
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 570 Date 8-6-13
Signed _____
Contact Info. (optional)

ORIGINAL – WATER RESOURCES DEPARTMENT ONE COPY FOR CONSTRUCTOR ONE COPY FOR CUSTOMER
SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

01/02/2009