CROO 54264

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

7/28/2015

WELL I.D. LABEL# L 118791
START CARD # 1027313
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name CHARLES Last Name SOUTHWORD
Company
Address 1963 SE LINCOLN ST
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 45.00 ft.

BORE HOLE

Dia	From	To
10	0	20
6	20	45

SEAL

Material	From	To	Amt	sacks/ lbs
Bentonite Chips	0	18	16	S
		Calculated	8.22	
		Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POUR
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	1	45	250	(•)	( )	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method CUTTING WHEEL
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	6	40	45	.08	4	15	

(8) WELL TESTS: Minimum testing time is 1 hour

(•) Pump ( ) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
19	3.5	43	2.5

Temperature 47 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 219 ppb

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 SW 1/4 of the SW 1/4 Tax Lot 8700
Tax Map Number Lot
Lat ° ' " or 44.29284299 DMS or DD
Long ° ' " or -120.82450782 DMS or DD
(•) Street address of well ( ) Nearest address
1963 SE LINCOLN ST, PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/24/2015			8

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 8.50

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/24/2015	40	45	25			8

(11) WELL LOG

Ground Elevation

Material	From	To
SOIL	0	2
GRAY CLAY	2	5
FINE BROWN SAND	5	38
COARSE BROWN SAND	38	40
BROWN SAND/GRAVEL	40	45

RECEIVED BY OWRD
OCT 28 2015
SALEM, OR

Date Started 7/24/2015 Completed 7/24/2015

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1966 Date 7/28/2015

Signed PAUL POCHATKO (E-filed)

Contact Info (optional) 541-891-5057

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

CROO 54264

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

7/28/2015

RECEIVED BY OWRD
OCT 28 2015
SALEM, OR

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.2928429948 Datum: WGS84
Longitude: -120.82450781559
Township/Range/Section/Quarter-Quarter Section:
WM 15S 16E 4 SWSW
Address of Well:
1963 SE LINCOLN ST, PRINEVILLE, OR 97754

Well Label: 118791

Printed: July 28, 2015

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

