STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

CROO 54644

7/23/2018

WELL I.D. LABEL# L 129795
START CARD # 1039540
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name BLAINE Last Name NOLAND
Company BLAINE NOLAND CONATRUCTION
Address PO BOX 2268
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 45.00 ft.

BORE HOLE

Dia	From	To
10	0	20
6	20	45

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	20	15	S
		Calculated	9.13	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other BENTONITE DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	1.5	44	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method FACTORY CUT
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	6	35	45	.125	3	117	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ◉ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
8	0		1

Temperature 67 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 297 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 SW 1/4 of the SW 1/4 Tax Lot 7700
Tax Map Number Lot
Lat ° ' " or 44.29294248 DMS or DD
Long ° ' " or -120.82669598 DMS or DD
◉ Street address of well ○ Nearest address
1705 SE LINCOLN RD PRINEVILLE, OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	7/18/2018		☐	19

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 19.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/18/2018	19	45	8		☐	19
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Top soil	0	1
Brown Clay stone	1	20
Brown Clay	20	24
Sandy clay Brown	24	38
sand gravels dark brown- black fine	38	45

Date Started 7/13/2018 Completed 7/18/2018

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1970 Date 7/23/2018

Signed NEIL FAGEN (E-filed)
Contact Info (optional) 541-548-1245

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 54644

7/23/2018

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.2929424801 Datum: WGS84
Longitude: -120.82669597935
Township/Range/Section/Quarter-Quarter Section:
WM 15S 16E 4 SWSW
Address of Well:
1705 SE LINCOLN RD PRINEVILLE, OR

Well Label: 129795

Printed: July 23, 2018

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

