STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

CROO 54998

11/21/2020

WELL I.D. LABEL# L 140454
START CARD # 1050008
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name ISRAEL Last Name SARABIA
Company
Address 2403 NW MADRAS HWY
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 62.00 ft.

BORE HOLE

Dia	From	To
10	0	28
6	28	62

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	23	17	S
		Calculated	10	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from 23 ft. to 62 ft. Material SAND Size 10/20
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	2	52	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☒ Yes Dia 10 From + ☒ 1 To 20

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type WIRE WRAP Material STAINLESS STEEI

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Casing	5	51.5	62	.01			5

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ◉ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
15	5		2

Temperature 58 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 225 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 14.00 S N/S Range 16.00 E E/W WM
Sec 32 NW 1/4 of the SW 1/4 Tax Lot 1400
Tax Map Number Lot
Lat ° ' " or 44.31217950 DMS or DD
Long ° ' " or -120.84402533 DMS or DD
◉ Street address of well ○ Nearest address
314 NE 13TH ST PRINEVILLE OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	11/20/2020			7

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 48.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/18/2020	48	62	15			7

(11) WELL LOG

Ground Elevation 2900.00

Material	From	To
CLAY SILT	0	17
CLAY SAND BROWN	17	48
SAND GRAY	48	62

Date Started 11/18/2020 Completed 11/20/2020

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 758 Date 11/21/2020

Signed THOMAS PECK (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 11/21/2020

Signed JACK ABBAS (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 54998

11/21/2020

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.31217950 Datum: WGS84
Longitude: -120.84402533
Township/Range/Section/Quarter-Quarter Section:
WM14.00S16.00E32NWSW
Address of Well:
314 NE 13TH ST PRINEVILLE OR

Well Label: 140454

Printed: November 21, 2020

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

