STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55231
6/28/2022

WELL I.D. LABEL# L 146629
START CARD # 1056620
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name TOM Last Name CROSSLAND
Company
Address 2170 SE ROADWAY LN
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						◯	◯	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☒ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 68.00 ft.

BORE HOLE

Dia	From	To
14	0	58.5
8	58.5	69

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	3	3	S
		Calculated	2.93	
Cement	3	58	27	S
		Calculated	31.63	

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☒ Other BENTONITE DRY & CEMENT
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
◉	◯	8	☒	1	63	.250	◉	◯	☒	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

◉ Pump ◯ Bailer ◯ Air ◯ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
8	65	68	2

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 58 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 SE 1/4 of the SW 1/4 Tax Lot 10502
Tax Map Number Lot
Lat ° ' " or 44.29402139 DMS or DD
Long ° ' " or -120.82167940 DMS or DD
◉ Street address of well ◯ Nearest address
2170 SE ROADWAY LN, PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	6/11/2022		☐	35

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 35.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/11/2022	35	69	8		☐	35
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Top soil	0	5
Pumice	5	10
Brown clay	10	26
Multi color gravels	26	33
Large gravels	33	42
Tan brown clay	42	59
Brown -tan clay with gravesl	59	69

Date Started 6/8/2022 Completed 6/11/2022

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1970 Date 6/26/2022
Signed NEIL FAGEN (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1970 Date 6/28/2022
Signed NEIL FAGEN (E-filed)
Contact Info (optional) 541-548-1245

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55231

6/28/2022

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.29402139 Datum: WGS84
Longitude: -120.82167940
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E4SESW
Address of Well:
2170 SE ROADWAY LN, PRINEVILLE, OR 97754

Well Label: 146629

Printed: June 26, 2022

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

