STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55275

10/20/2022

WELL I.D. LABEL# L 149230
START CARD # 1058623
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name DANIEL Last Name ADKINS
Company
Address 400 NW TERRACE LN #4
City PRINEVILLE OR State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☒ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☒ (Attach copy)
Depth of Completed Well 67.00 ft.

BORE HOLE

Dia	From	To
12	0	48.5
8	48.5	74

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	2	3	S
		Calculated	1.13	
Cement	2	48.5	35	S
		Calculated	15.51	

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☒ Other BENTONITE DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	8	☒	1.5	48.5	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

◉ Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
13	35	44	2.5

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 197 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 SW 1/4 of the SW 1/4 Tax Lot 9000
Tax Map Number Lot
Lat ° ' " or 44.29299099 DMS or DD
Long ° ' " or -120.82268956 DMS or DD
◉ Street address of well ○ Nearest address
2051 SE LINCOLN RD, PRINEVILLE OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	10/3/2022		☐	28

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 28.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
10/3/2022	28	74	13		☐	28
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Brown soil	0	3
Brown soil + pumice	3	22
Brown soils sandy	22	29
Brown gravels - sand	29	40
Brown clay with cobble	40	58
Brown sands gravels	58	74
Natural back fill, or caved back 67-74	58	74

Date Started 9/29/2022 Completed 10/3/2022

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1970 Date 10/17/2022

Signed NEIL FAGEN (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1970 Date 10/20/2022

Signed NEIL FAGEN (E-filed)

Contact Info (optional) 541-548-1245

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55275

10/20/2022

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.29299099 Datum: WGS84
Longitude: -120.82268956
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E4SWSW
Address of Well:
2051 SE LINCOLN RD, PRINEVILLE OR 97754

Well Label: 149230

Printed: October 17, 2022

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

