STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55291

11/14/2022

WELL I.D. LABEL# L 149242
START CARD # 1059060
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name DANIELLE Last Name PALIN
Company
Address 777 SE PALIN LN
City PRINEVILLE O State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 78.50 ft.

BORE HOLE

Dia	From	To
13	0	18.5
8.5	18.5	78.5

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	18.5	15	S
		Calculated	14.15	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other BENTONITE DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	8	☒	1.5	78.5	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method holt perf
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	8	40	50	.125	1.5	260	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
15		75	1

Temperature 58 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 237 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 5 NE 1/4 of the SE 1/4 Tax Lot 4700
Tax Map Number Lot
Lat ° ' " or 44.29529068 DMS or DD
Long ° ' " or -120.82825200 DMS or DD
◉ Street address of well ○ Nearest address
777 SE PALIN LN, PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	10/26/2022		☐	25

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 25.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
10/26/2022	26	78.5	15		☐	25
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Brown Sandy soil	0	16
Brown Clay with sand gravel	16	30
Brown Sands Gravels	30	60
Black sands	60	70
Gray clay with sand	70	78.5

Date Started 10/26/2022 Completed 10/26/2022

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2025 Date 11/14/2022

Signed SHAUN ALEXANDER (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1970 Date 11/14/2022

Signed NEIL FAGEN (E-filed)

Contact Info (optional) 541-548-1245

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55291

11/14/2022

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.29529068 Datum: WGS84
Longitude: -120.82825200
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E5NESE
Address of Well:
777 SE PALIN LN, PRINEVILLE, OR 97754

Well Label: 149242

Printed: November 14, 2022

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

