STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55407

7/6/2023

WELL I.D. LABEL# L 151124
START CARD # 1061447
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name LLOYD & KELLI M Last Name NOVAK
Company
Address 235 MELROSE TERRACE LN
City ROSEBURG State OR Zip 97471

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☒ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 38.50 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
14	0	18	Bentonite	0	18	28	S
8	18	58			Calculated	17.6	
					Calculated		

Seal placement method ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: BENTONITE DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 6/7/2023 Begin Time 11 59

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	8	☒	1.5	38.5	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method PLASMA CUT
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	8	18.5	38.3	.125	4	120	

(8) WELL TESTS: Minimum testing time is 1 hour

● Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
10	35	38	3

Temperature 56 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 138 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 SE 1/4 of the NW 1/4 Tax Lot 6100
Tax Map Number Lot
Lat ° ' " or 44.29852040 DMS or DD
Long ° ' " or -120.81933160 DMS or DD
● Street address of well ○ Nearest address
310 SE WILLOWDALE DR, PRINEVILLE OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	6/7/2023		☐	17

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 17.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/7/2023	17	58	10		☐	17
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Brown soil	0	5
Gravels	5	12
Sandy gravels	12	17
Brown gravels & sands	17	36
Black course sands & gravel Caved in 38	36	58

Construction
Begin Date 6/7/2023 Begin Time 08 00 End Date 6/7/2023

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1970 Date 6/15/2023

Signed NEIL FAGEN (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1970 Date 7/6/2023

Signed NEIL FAGEN (E-filed)

Contact Info (optional) 541-548-1245

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55407

7/6/2023

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.29852040 Datum: WGS84
Longitude: -120.81933160
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E4SENW
Address of Well:
310 SE WILLOWDALE DR, PRINEVILLE OR 97754

Well Label: 151124

Printed: June 15, 2023

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

