STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55567

9/24/2024

WELL I.D. LABEL# L 131548
START CARD # 1075484
ORIGINAL LOG # CROOK 54714

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company CITY OF PRINEVILLE
Address 400 NE 3RD ST
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	2	206	0.188	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☒ Other POUND & POUR

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☒ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☒ (Attach copy)
Depth of Completed Well ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 7/23/2024 Begin Time 13 30

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 129.00 Sacks Actual Amount 129.00 Sacks

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 225 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 14.00 S N/S Range 16.00 E E/W WM
Sec 31 SW 1/4 of the SE 1/4 Tax Lot 6701
Tax Map Number Lot
Lat ° ' " or 44.30683000 DMS or DD
Long ° ' " or -120.85369000 DMS or DD
◉ Street address of well ○ Nearest address
N FAIRMONT YANCEY WELL #1

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	7/23/2024		☐	17
Completed Well			☐	

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 2860.07 FT

Material	From	To

Construction
Begin Date 7/23/2024 Begin Time 08 00 End Date 7/23/2024

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1987 Date 9/18/2024

Signed MATHEW ROGERS (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 9/24/2024

Signed JACK ABBAS (E-filed)

Drilling Company: ABBAS WELL DRILLING

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - continuation page

CROO 55567

9/24/2024

WELL I.D. LABEL# L 131548

START CARD # 1075484

ORIGINAL LOG # CROOK 54714

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To

SEAL Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#

Comments/Remarks

CUT CASING 6" BELOW CONCRETE PAD. USED BENTONITE TO ABANDON. POUR SLOW, FILLED FROM BOTTOM UP, 226'-0'.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55567

9/24/2024

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.30683000 Datum: WGS84
Longitude: -120.85369000
Township/Range/Section/Quarter-Quarter Section:
WM14.00S16.00E31SWSE
Address of Well:
N FAIRMONT YANCEY WELL #1

Well Label: 131548

Printed: September 18, 2024

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

