STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55612

11/20/2024

WELL I.D. LABEL# L 155918
START CARD # 1075958
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name BELINDA SUZETTE Last Name MORGAN
Company
Address 681 SE DUNHAM ST
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [X] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 48.00 ft.

BORE HOLE

Dia	From	To
10	0	24
8	24	50

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	24	24	S
		Calculated	10.95	
		Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: BENTONITE DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 11/12/2024 Begin Time 15 20

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	1.5	48.5	0.250	ST	X			

Temp casing [X] Yes Dia 10 From + [ ] 0 To 11

(7) PERFORATIONS/SCREENS

Perforations Method TORCH CUT
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	28	48	.125	2	476	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Pump	15	16	48	1

Temperature 61 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 212 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 5 NW 1/4 of the SW 1/4 Tax Lot 3300
Tax Map Number Lot
Lat ° ' " or 44.29604000 DMS or DD
Long ° ' " or -120.84380800 DMS or DD
(•) Street address of well ( ) Nearest address
681 SE DUNHAM ST, PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	11/14/2024			7

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 7.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
11/14/2024	7	48	15			7

(11) WELL LOG

Ground Elevation 2872.43 FT

Material	From	To
Brown sandy top soil	0	1
Brown claystone	1	2.5
Pumice w/ tan & red cobbles	2.5	8
Brown sand	8	12
Gray clay w/ fine black sand	12	24
Course brown sand congl	24	48
Gray clay	48	50

Construction
Begin Date 11/12/2024 Begin Time 11 15 End Date 11/14/2024

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2025 Date 11/20/2024

Signed SHAUN ALEXANDER (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1970 Date 11/20/2024

Signed NEIL FAGEN (E-filed)

Drilling Company: 541-548-1245

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55612

11/20/2024

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.29604000 Datum: WGS84
Longitude: -120.84380800
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E5NWSW
Address of Well:
681 SE DUNHAM ST, PRINEVILLE, OR 97754

Well Label: 155918

Printed: November 20, 2024

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

