STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55675

6/19/2025

WELL I.D. LABEL# L 158326
START CARD # 1078037
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name DARREN & KIM Last Name FORCIER
Company
Address 1277 NE OCHOCO AVE
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 70.00 ft.

BORE HOLE

Dia	From	To
10	0	20
6	20	70

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	20	20	S
		Calculated	10.33	
		Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 6/11/2025 Begin Time 18 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	☒	1.5	49.5	0.250	ST	☒		OUT.	49.5
L	5		10	50	0.188	ST	☒			

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Johnson Material SS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Liner	5	50	70	.01			Telescope

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Pump	10	12	60	3

Temperature 59 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 187 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 SW 1/4 of the SW 1/4 Tax Lot 9100
Tax Map Number Lot
Lat ° ' " or 44.29384000 DMS or DD
Long ° ' " or -120.82301000 DMS or DD
◉ Street address of well ○ Nearest address
1225 SE STANTON RD PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	6/19/2025			21

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 30.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/18/2025	30	70	10			21

(11) WELL LOG

Ground Elevation 2907.32 FT

Material	From	To
BLOW SAND	0	4
PUMICE	4	8
BROWN CLAY	8	30
WB FINE SAND & CLAY	30	50
WB COURSE SAND	50	70

Construction
Begin Date 6/11/2025 Begin Time 13 50 End Date 6/11/2025

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2096 Date 6/19/2025

Signed LANCE SINGHOSE (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 6/19/2025

Signed JACK ABBAS (E-filed)

Drilling Company: ABBAS WELL DRILLING

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55675

6/19/2025

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.29384000 Datum: WGS84
Longitude: -120.82301000
Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E4SWSW
Address of Well:
1225 SE STANTON RD PRINEVILLE, OR 97754

Well Label: 158326

Printed: June 19, 2025

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

