STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

CROO 55827

11/8/2026

WELL I.D. LABEL# L 133082
START CARD # 1082503
ORIGINAL LOG # CROOK 54726

(1) LAND OWNER

Owner Well I.D.
First Name SHEILA Last Name DUFFY
Company
Address 1848 NE LAUGHLIN ROAD
City PRINEVILLE State OR Zip 97754

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	1.5	34	0.250	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite	0	18.5	19	Sacks

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 61.50 ft.

BORE HOLE

Dia	From	To
10	0	18.5
8	18.5	34
6	34	61.5

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☐ Other:
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date Begin Time

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Pump	15	0	40	4

Temperature 57 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 386 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CROOK Twp 15.00 S N/S Range 16.00 E E/W WM
Sec 4 NW 1/4 of the NW 1/4 Tax Lot 7900
Tax Map Number Lot
Lat ° ' " or 44.30490108 DMS or DD
Long ° ' " or -120.82443756 DMS or DD
◉ Street address of well ○ Nearest address
1848 NE LAUGHLIN ROAD, PRINEVILLE, OR 97754

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	6/11/2026		☐	13
Completed Well	6/11/2026		☐	13

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
6/11/2026	40	60	15		☐	13
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation 2898.62 FT

Material	From	To
Undisturbed Crook 54726	0	31.5
Clean Out Crook 54726	31.5	34
Black Sand Course With Gravel	34	61.5

Construction
Begin Date 6/11/2026 Begin Time 10 11 End Date 6/11/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2096 Date 11/8/2026

Signed LANCE SINGHOSE (E-filed)

Drilling Company: Aqua Works Well Service

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version:
New exempt use wells must be submitted with a map and recording fee.

WATER SUPPLY WELL REPORT - continuation page

CROO 55827

11/8/2026

WELL I.D. LABEL# L 133082

START CARD # 1082503

ORIGINAL LOG # CROOK 54726

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To

SEAL Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

CROO 55827

11/8/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.30490108 Datum: WGS84
Longitude: -120.82443756

Township/Range/Section/Quarter-Quarter Section:
WM15.00S16.00E4NWNW

Address of Well:
1848 NE LAUGHLIN ROAD, PRINEVILLE, OR 97754

Well Label: 133082

Printed: November 8, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor

