STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED MAY 04 1988 WATER RESOURCES DEPT SALEM, OREGON

001039 CURR

325/15W-12CA

(1) OWNER: Owner's Well Number:
Name: George C St. Laurent
Address: 3660 Brophy Road
City: Eagle Point State: OR Zip:

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☒ Other
Hand Dug

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 20 ft.
Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
54	0	18	conc	0	18	3 cu yds
			truck order redimix			

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other truck
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER: pre-cast concrete

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	42"	+1	20	2"	☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS: none
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
96	15		½ hr
~~120#~~	~~15#~~		1 hr
120	19		4 hrs
unable to pump	lower than	19 ft 120gpm	

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom no
Did any strata contain water not suitable for intended use? ☐ Too little no
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Curry Latitude ′ ″ Longitude ′ ″
Township 32 S N or S, Range 15 W E or W, WM.
Section 12 NE ¼ SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 94714 Sixes River Road

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 4/17/87
Artesian pressure 0 lb. per square inch. Date

(11) WELL LOG: Ground elevation 35-100

Material	From	To	WB?	SWL
sand & clay (silt)	0	11		
sand & gravel	11	15		
sand, coarse	15	20	x	15

Date started 3/31/87 Completed 4/17/87

(unbonded) Water Well Constructor Certification:
I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.
Signed Lewis H. Noggle Date 5-2-87
Company Greenacres Hand Dug Wells Co. Job No. 87-112

9809C 10/85