315/15W/32CD

19 CURR 1802

STATE OF OREGON WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

RECEIVED 31-12-32 SW.SE
OCT - 2 1995 (START CARD) # 71663
WATER RESOURCES DEPT
SALEM, OREGON

(1) OWNER: Well Number 387
Name Alex Ells
Address PO Box 41
City Port Orford State OR Zip 97465

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 78'9" ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0	96	Bentonite	0	48	52 sk

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured from Surface
Backfill placed from ft. to ft. Material
Gravel placed from 48 ft. to 96 ft. Size of gravel 6/9

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	66'9"	160#	☐	☒	☒	☐
	8"	73'9"	78'9"	160#	☐	☒	☒	☐
	10"	+1'6"	4'	.250	☒	☐	☐	☐
	(Protective Casing)				☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method Attached to Casing
☒ Screens Type Johnson V-wire Material Stainless Steel

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
66'9"	73'9"	.080		8"	Pipe	☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
120	56	73	1 hr.

Temperature of water 52° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Curry Latitude Longitude
Township 31 N or ☒ S Range 15 E or ☒ W WM.
Section 32 SW 1/4 SE 1/4
Tax Lot 2600 Lot Block Subdivision
Street Address of Well (or nearest address) Airport Rd.

(10) STATIC WATER LEVEL:
26' ft. below land surface. Date 8/27/95
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 19'

From	To	Estimated Flow Rate	SWL
19	90	1.30	

(12) WELL LOG:
Ground Elevation +/- 300'

Material	From	To	SWL
SEE Previous Well Log SC # 71687			
Well Producing Sand.			
Develope Well, Surging w/ Air and water.			

Date started 8/25/95 Completed 8/30/95

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1493
Signed Jim Mackie McCue Date 9/28/95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER