STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

CURR 52662

9/28/2015

WELL I.D. LABEL# L 117738
START CARD # 1028246
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SYMANTHA & SEAN Last Name ROBERTS
Company
Address 18014 RAINBOW ROCK ROAD
City BROOKINGS State OR Zip 97415

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 120.00 ft.

BORE HOLE

Dia	From	To
10	0	20
6	20	120

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite Chips	0	19	8	S
		Calculated	8.67	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED DRY
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	☒	1	19	.250	●	○	☐	☐
○	●	4	☐	5	110	.160	○	●	☐	☒
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type pvc Material pvc

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	4	110	120	10	6	1000	10

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
3		120	1

Temperature 61 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 11.7

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County CURRY Twp 40.00 S N/S Range 14.00 W E/W WM
Sec 24 NE 1/4 of the NE 1/4 Tax Lot 1800
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
○ Street address of well ◉ Nearest address
S TAYLOR CR RD BROOKINGS, OR 97415

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	9/24/2015		☐	33

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 96.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/24/2015	96	97	3		☐	33
					☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Brown clay	0	14
Med Blue Claystone	14	105
Sandstone	105	115
Soft Blue Claystone	115	120

Date Started 9/24/2015 Completed 9/24/2015

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 709 Date 9/28/2015

Signed GLEN L MEYER (E-filed)
Contact Info (optional) Glen Meyer

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: