RECEIVED

CURR 577 000577

40S/14W-26aa

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

OCT 22 1986
WATER RESOURCES DEPT.
SALEM, OREGON

(1) OWNER:
Owner's Well Number #2
Name M & F Building
Address 17744 Hwy. 101 N.
City Brookings State OR Zip 97415

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 50 ft.
Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	P.C.	0	18	6 sacks
6	18	50				

How was seal placed? Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+2	20	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 20'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
1/8		50	1 hr

Temperature of water 51 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Curry Latitude ' " Longitude ' "
Township 40 S N or S, Range 14 W E or W, WM.
Section 26 NE ¼ NE ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address)
Rainbow Rock Condo

(10) STATIC WATER LEVEL:
38 ft. below land surface. Date 9/16/86
Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
Brown clay	0	12		
Shale	12	50		
Aquifer	46		1/8	

RECEIVED
OCT 21 1986
WR DIST. 14
GRANTS PASS, ORE.

Date started 9/16/86 Completed 9/16/86

(unbonded) Water Well Constructor Certification:
I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed Michael Pierce Date 9/16/86

(bonded) Water Well Constructor Certification:
I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.
Signed Bob Quinn Date 9-17-86
Company Paquin Drilling Inc Co. Job No.

9809C 10/85