DESC 1429

RECEIVED AUG 10 1992 WATER RESOURCES DEPT. SALEM, OREGON

20S/10E/35aa

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 32205

(1) OWNER: Well Number SALEM, OREGON

Name LISA LAZARUS
Address 13956 MC CORMICK
City SHERMAN OAKS State CA Zip 91423

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 58 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18'	PORTLAND	0	18'	8 SACKS
6"	18	58'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	58'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method TORCH CUT
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
57	47	1/16"	20	1/8"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
7 gpm	3'		1 hr.

Temperature of Water 50° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☒ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: 16 to 50'

(9) LOCATION OF WELL by legal description:
County DESCHUTES Latitude Longitude
Township 20 S N or S. Range 10 E E or W. WM.
Section 35 B SW ¼ NE ¼
Tax Lot 10800 Lot Block Subdivision
Street Address of Well (or nearest address) 55066 MALLARD DR. BEND OR. 97707

(10) STATIC WATER LEVEL:
23 ft. below land surface. Date 4/10/92
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 16'

From	To	Estimated Flow Rate	SWL
16	50	2 gpm	16'
50	58	7 gpm	23'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
PUMICE	0	4'	
SAND & CLAY	4'	58'	23'

Date started 3/14/92 Completed 4/10/92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 556
Signed Harry May Date 8/5/92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91