STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

DESC 1888

RECEIVED
SEP 21 1987
WATER RESOURCES DEPT.
SALEM, OREGON

OCT - 8 1987
WATER RESOURCES DEPT.
SALEM, OREGON

14s/10E-33ca

(1) OWNER:

Well Number

Name Mr. & Mrs. Wayne Warren

Address 69363 Camp Polk Road

City Sisters State Ore. Zip 97759

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 70 ft.

Explosives used Yes ☐ No ☐ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	18	cement	0	18	13 sacks
8"	18	35				
6"	35	70				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☒ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	-70	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method Factory

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
45	65	1/8	234			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20 gpm	0		1 hr.

Temperature of water 52° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Deschutes Latitude ' " Longitude ' "

Township 14 ☒ N or S, Range 10E E or ☒ W, WM.

Section 33 NE ¼ SW ¼

Tax Lot 1900 Lot 4 Block 6 Subdivision Indian

Street Address of Well (or nearest address) Ford Meadows

(10) STATIC WATER LEVEL:

35 ft. below land surface. Date 9-13-87

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 35'

From	To	Estimated Flow Rate	SWL
35'	65'	20 gpm	35'

(12) WELL LOG:

Ground elevation

Material	From	To	SWL
Sandy Loam & Boulders	0	3	
Broken Lava Boulder/sand	4	35	
& gravel			
Fine black sand & gravel	36	65	35
Tan Sandstone	65	70	

Date started 9-11-87 Completed 9-14-87

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 685

Signed Date 9-15-87

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86