NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
JUL 22 1980
WATER RESOURCES DEPT
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

DESC 2179

State Well No. 14S/12E-32b

State Permit No.

(1) OWNER:
Name Don Yeager
Address 2186 S.W. 35th, Redmond, Oregon 97756

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
NO WELD - GROUT
Threaded ☐ Welded ☐
12 " Diam. from +2 ft. to 19 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after ½ hrs.
Blow Test- 400 GPM " " "
" " " "
Bailer test 15 gal./min. with 0 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 50° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 16 in.
Diameter of well bore below seal 12 in.
Number of sacks of cement used in well seal 12 sacks
How was cement grout placed? Pressure Grouted
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Deschutes Driller's well number
N ½ of NW¼ Section 32 T. 14S R. 12E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 200 ft.
Static level 167 ft. below land surface. Date 5-27-80
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 12"
Depth drilled 250 ft. Depth of completed well 245 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Sandy Top Soil	0	6	
Brown Sandstone Conglomerate	6	98	
Rede-Lava	98	157	
Brown Sandstone Conglomerate	157	200	
Water-Bear. Brwn. Sandstone Conglomerate	200	245	
Conglomerate	245	250	

RECEIVED
JUN 4 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 5-27 19 80 Completed 5-27 19 80
Date well drilling machine moved off of well 5-27 19 80

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] William Deakins (Drilling Machine Operator) Date 5-28, 19 80
Drilling Machine Operator's License No. 803

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Orvail Buckner Well Drilling, Inc. (Person, firm or corporation) (Type or print)
Address 1686 N.E. Negus Way, Redmond, Ore. 97756
[Signed] Orvail Buckner (Water Well Contractor)
Contractor's License No. 608 Date 5-28, 19 80

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119