NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

DESC 3176

# WATER WELL REPORT
## STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 15S/10E-26aa
State Permit No.

**(1) OWNER:**
Name "PETE" Perry JONES & Charles S. Bullock
Address 6815 OFFICERS ROW
TILLAMOOK, ORE 97141

**(2) TYPE OF WORK (check):**
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

**(3) TYPE OF WELL:**
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

**(4) PROPOSED USE (check):**
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

**(5) CASING INSTALLED:** Threaded ☐ Welded ☒
8" Diam. from +1 ft. to 19 ft. Gage 250
6" Diam. from +1 ft. to 35 ft. Gage 250
" Diam. from ft. to ft. Gage

**(6) PERFORATIONS:** Perforated? ☒ Yes ☐ No.
Type of perforator used Factory
Size of perforations 3/16 in. by 4 in.
120 perforations from 15 ft. to 35 ft.
perforations from ft. to ft.
perforations from ft. to ft.

**(7) SCREENS:** Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

**(8) WELL TESTS:** Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 45 gal./min. with 0 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 52° Depth artesian flow encountered ft.

**(9) CONSTRUCTION:**
Well seal—Material used Cement
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 17 sacks
How was cement grout placed? Pressure grouted
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

**(10) LOCATION OF WELL:**
County Deschutes Driller's well number PE968
NE ¼ NE ¼ Section 26 T. 15S R. 10 EAST W.M.
Bearing and distance from section or subdivision corner

**(11) WATER LEVEL: Completed well.**
Depth at which water was first found 27 ft.
Static level 25 ft. below land surface. Date Aug 13
Artesian pressure lbs. per square inch. Date

**(12) WELL LOG:** Diameter of well below casing 6
Depth drilled 115 ft. Depth of completed well 40 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

| MATERIAL | From | To | SWL |
|---|---|---|---|
| Top Soil | 0 | 4 | |
| Gravel Conglomerate | 4 | 90' | 25' |
| Gray Lava | 90 | 115 | |

RECEIVED
OCT 11 1979
WATER RESOURCES DEPT
SALEM, OREGON

Work started Nov 29 1978 Completed Aug 13 1979
Date well drilling machine moved off of well Aug 13 1979

**Drilling Machine Operator's Certification:**
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [signature] Date Oct 12, 1979
(Drilling Machine Operator)
Drilling Machine Operator's License No. 558

**Water Well Contractor's Certification:**
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name A & H Drilling Co. (Person, firm or corporation) (Type or print)
Address 2543 N.E. Walnut Ave Redmond
[Signed] [signature]
(Water Well Contractor)
Contractor's License No. 488 Date Oct 12, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119

The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT.
SALEM, OREGON 97310
within 30 days from the date of well completion.

DESC 3176

# WATER WELL REPORT
## STATE OF OREGON
(Please type or print)

(Do not write above this line)

Received from owner 10-22-79

State Well No. .....

State Permit No. .....

**(1) OWNER:**
Name (PETE) Perry JONES & Charles S. Bullock
Address ~~6815 OFFICERS Road~~ Box 177 ~~TILLAMOOK, ORE 97141~~ Nehalem OR 97131

**(2) TYPE OF WORK (check):**
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

**(3) TYPE OF WELL:**
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

**(4) PROPOSED USE (check):**
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

**(5) CASING INSTALLED:** Threaded ☐ Welded ☒
8" Diam. from +1 ft. to 19 ft. Gage 250
6" Diam. from +1 ft. to 35 ft. Gage 250
" Diam. from ft. to ft. Gage

**(6) PERFORATIONS:** Perforated? ☒ Yes ☐ No.
Type of perforator used Factory
Size of perforations 3/16 in. by 4 in.
120 perforations from 15 ft. to 35 ft.
perforations from ft. to ft.
perforations from ft. to ft.

**(7) SCREENS:** Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

**(8) WELL TESTS:** Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 45 gal./min. with 0 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 52° Depth artesian flow encountered ft.

**(9) CONSTRUCTION:**
Well seal—Material used Cement
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 17 sacks
How was cement grout placed? Pressure grouted
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

**(10) LOCATION OF WELL:**
County Deschutes Driller's well number PE968
NE ¼ NE ¼ Section 26 T. 15S R. 10 EAST W.M.
Bearing and distance from section or subdivision corner

**(11) WATER LEVEL: Completed well.**
Depth at which water was first found 27. ft.
Static level 25 ft. below land surface. Date Aug 13
Artesian pressure lbs. per square inch. Date

**(12) WELL LOG:** Diameter of well below casing 6
Depth drilled 115 ft. Depth of completed well 40 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

| MATERIAL | From | To | SWL |
|---|---|---|---|
| Top Soil | 0 | 4 | |
| Gravel Conglomerate | 4 | 90' | 25' |
| Gray Lava | 90 | 115 | |

RECEIVED OCT 1979 WATER RESOURCES DEPT SALEM, OREGON

Work started Nov 29 1978 Completed Aug 13 1979
Date well drilling machine moved off of well Aug 13 1979

**Drilling Machine Operator's Certification:**
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Tom Stabell (Drilling Machine Operator) Date Oct 12, 1979
Drilling Machine Operator's License No. 558

**Water Well Contractor's Certification:**
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name H & H Drilling Co. (Person, firm or corporation) (Type or print)
Address 2543 N.E. Walnut Ave. Redmond
[Signed] Tom Stabell (Water Well Contractor)
Contractor's License No. 488 Date Oct 12, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)