NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

DESC 328

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
MAY 12 1976
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 14S/13E-36 Cb
State Permit No.

(1) OWNER:
Name Gary Myers
Address 984 NE Yucca Way Redmond, Ore

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☐
6 " Diam. from +1 ft. to 19 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 8 gal./min. with 0 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 55 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used cement
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 6 sacks
Number of sacks of bentonite used in well seal 0 sacks
Brand name of bentonite
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Deschutes Driller's well number
NW ¼ SW ¼ Section 36 T. 14S R. 13E W.M.
Bearing and distance from section or subdivision corner
Lot 1 Block 15 Lake Park Estates

(11) WATER LEVEL: Completed well.
Depth at which water was first found 245 ft.
Static level 245 ft. below land surface. Date 4/11/76
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 8
Depth drilled 280 ft. Depth of completed well 280 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
brn sandy soil	0	2½	
grey lava	2½	71	
broken lava	71	80	
bldrs & congl	80	90	
basalt	90	152	
red sandstone	152	170	
brn sandstone	170	245	
brn sand coarse (WB)	245	280	245

Work started Feb/28 19 76 Completed 4/11 19 76
Date well drilling machine moved off of well 4/11 19 76

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 5/8, 19 76
Drilling Machine Operator's License No. 969

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Crawford Well Drilling (Person, firm or corporation) (Type or print)
Address 3626 NW Coyner Redmond, Ore
[Signed] (Water Well Contractor)
Contractor's License No. 595 Date 5/8, 1976

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119