RECEIVED
MAR 3 1 1986
WATER RESOURCES DEPT
SALEM, OREGON

DESC 3789

15s/13E-7dc

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Owner's Well Number: ____
Name Dean Larkin
Address 1945 N.W. Canyon Dr.
City Redmond State Ore. Zip 97756

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

5) BORE HOLE CONSTRUCTION:
Depth of Completed Well 310 ft.
Special Standards date of approval —

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
2	0	20	Cement	0	2	10 sacks
8"	20	310				

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other —
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	0	20.	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6"	0	318.	.188	☒	☐	☒	☐
					☐	☐	☐	☐

Perforated location of shoe(s) —

7) PERFORATIONS/SCREENS:
☒ Perforations Method Factory
☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
218	318	2x9	225	6"	6"	☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
26	240		4 hr
			1 hr

Temperature of water 51 Depth Artesian Flow Found —
Was a water analysis done? ☒ Yes By whom —
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other —
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude ___ ' ___ " Longitude ___ ' ___ "
Township 15 S N or S, Range 13 E E or W, WM.
Section 7 S.E ¼ S.W ¼
Tax Lot 805 Lot ___ Block ___ Subdivision ___
Street Address of Well (or nearest address) Antly + Hemhoff Redmond, Ore.

(10) STATIC WATER LEVEL:
240 ft. below land surface. Date 3-19-86
Artesian pressure — lb. per square inch. Date —

(11) WELL LOG:
Ground elevation 2914 ft.

Material	From	To	WB?	SWL
Overburden	0	9		
LAVA	9	28		
SANDSTONE - Br	28	47		
Cinders - BLACK	47	68		
SANDSTONE - Br	68	194		
BASALT	194	206		
SANDSTONE - Br	206	281		240
SANDSTONE - GRAY	281	293		
CONG. GRAY	293	327	—	

Date started 3-5-86 Completed 3-19-86

(unbonded) Water Well Constructor Certification:
I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed ____ Date ____

(bonded) Water Well Constructor Certification:
I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed M. Gordon Davidson Date 3-25-86

Company DAVIDSON-SMITH Co. Job No. ____

9809C 10/85