STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

GESC 3984

RECEIVED

15S/13E/30da

(START CARD) # 50611

(1) OWNER:
Name Dick Arnett Well Number:
Address 4528 SW 39th
City Redmond State Or. Zip 97756

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 285 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	20'	Portland Cement	+1'	19	12
8"	20'	285				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+1'	19'	.250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
12	0		2 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? No ☐ Yes By whom
Did any strata contain water not suitable for intended use? No ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude ' " Longitude ' "
Township 15S N or S, Range 13E E or W, WM.
Section 30 NE ¼ SE ¼
Tax Lot 01419 Lot Block Subdivision
Street Address of Well (or nearest address) 4000 SW Canal Redmond, Or.

(10) STATIC WATER LEVEL:
235 ft. below land surface. Date 8-24-89
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 265

From	To	Estimated Flow Rate	SWL
265	285	15 gpm	235

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Soil, Brown	0	8'	
Rock, lava, grey	8	15'	
Sandstone, clay congl, Brown	15	35	
Rock, lava, grey	35	45	
Sandstone, clay conglo, BLK	45	85	
Cinders, BLK	85	92	
Basalt, BLK	92	110	
Sandstone, clay conglo Brown	110	200	
" " " Red	200	230	
" " " BLK	230	265	235
Sand, course, BLK, w/B	265	280	
Basalt, BLK	280	285	

Date started 8-11-89 Completed 8-24-89

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 627
Signed Alan Schmunk Date 8-24-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88