NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

DESC 2774

State Well No. 17S/12E-14cb
State Permit No.

(1) OWNER:
Name R. A. Hurst
Address 63435 Hamehook Rd, Bend, Or 97701

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☒ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
5" Diam. from +1 ft. to 737 ft. Gage 188
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used Machine sawed
Size of perforations 3/8 in. by 3 in.
195 perforations from 717 ft. to 737 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 10 gal./min. with 8 ft. drawdown after 1 hrs.
Artesian flow none g.p.m.
Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used undisturbed, see original log.
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Deschutes Driller's well number 67
NW ¼ SW ¼ Section 14 T. 17S R. 12E W.M.
Bearing and distance from section or subdivision corner
250' from the North line, 340' from the East line

(11) WATER LEVEL: Completed well.
Depth at which water was first found 690 ft.
Static level 690 ft. below land surface. Date 6-15-80
Artesian pressure none lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled ft. Depth of completed well 737 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Well drilled to 737 feet,			
Clean out and lined only.			

RECEIVED
JUL 7 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 6-25-80 19 Completed 6-28-80 19
Date well drilling machine moved off of well 6-21-80 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Bill C Williams Date 6-21-80, 19
(Drilling Machine Operator)
Drilling Machine Operator's License No. 1231

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Bill Williams Well Drilling
(Person, firm or corporation) (Type or print)
Address P.O. Box 334, Redmond, Or 97756
[Signed] Bill Williams
(Water Well Contractor)
Contractor's License No. 713 Date 6-21-80, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119