Desc 50526

RECEIVED SEP 25 1996 WATER RESOURCES DEPT. SALEM, OREGON

WELL I.D.# _____

(START CARD) # 77121

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number _____

Name MIKE CONSTANTINE

Address P.O Box 292

City TERREBONNE State OR Zip 97760

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger

☐ Other _____

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☒ Yes ☐ No Depth of Completed Well _____ ft.

Explosives used ☐ Yes ☐ No Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	18	BENTONITE	0	18	19 SACKS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other POURED DRY

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	0	18	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:

☐ Perforations Method _____

☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water _____ Depth Artesian Flow Found _____

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: _____

(9) LOCATION OF WELL by legal description:

County Deschutes Latitude _____ Longitude _____

Township 14 S N or S Range 13 E E or W. WM.

Section 30 _____ 1/4 _____ 1/4

Tax Lot 1900 Lot _____ Block _____ Subdivision _____

Street Address of Well (or nearest address) 3296 POWELL AV TERREBONNE OR

(10) STATIC WATER LEVEL:

195 ft. below land surface. Date 8-4-93

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:

Depth at which water was first found 195

From	To	Estimated Flow Rate	SWL
195	240	15	185

(12) WELL LOG:

Ground Elevation _____

Material	From	To	SWL
FILLED WITH SAND GROUT MIX PER CARRY CAREY	0	240	

Date started 9-19-96 Completed 9-19-96

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1495

Signed Raymond Williams Date 9-19-96

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1495

Signed Raymond Williams Date 9-19-96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER