desc 52226

RECEIVED

MAR 15 1999

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 25814

START CARD # 118586

(1) OWNER: Well Number

Name CLYDE Fobbs Airport Assoc

Address 8301 W Hwy 126

City Redmond State OR Zip 97756

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 305 ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	19	BENTONITE	0	19	9 SACKS
8	19	305				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other POURED

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+1	19	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6	-5	305	188	☒	☐	☒	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method MACHINE

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
285	305	1/8	3	225		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
40+		305	1 hr.

Temperature of water 53 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Deschutes Latitude Longitude

Township 15 N or S Range 12 E or W WM.

Section 11 NW 1/4 SW 1/4

Tax Lot [illegible] Lot Block Subdivision

Street Address of Well (or nearest address) Eagle Dr

Redmond OR

(10) STATIC WATER LEVEL:

223 ft. below land surface. Date 3-10-99

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 280

From	To	Estimated Flow Rate	SWL
280	305		223

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
BRN TOPSOIL	0	3	
PINK TUFF	3	55	
FINE GRAY BASALT	55	82	
CONGL	82	109	
BRN S/S CONGL	109	280	223
W/B CEMENTED CONGL	280	305	

Date started 3-9-99 Completed 3-10-99

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1575

Signed [signature] Date 3-10-99

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1575

Signed [signature] Date 3-10-99

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER