STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

DESC 52512

WELL I.D. # L 23704
START CARD # W 102307

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 155
Name Dan Morgan
Address 4940 NW JACK PINE
City REDMOND State OR Zip 97756

(2) TYPE OF WORK
☐ New Well ☒ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 315 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0		19.5 cement	0	19.5	6 SACKS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other ? not listed on orginal log
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1.5	19.5	.277	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6"	8	285	.188	☒	☐	☒	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method Factory cut
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
285	305	1/8 3"	236	6"		☐	☑
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
22	0		1 hr.

Temperature of water 50° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Des Latitude Longitude
Township 15 N or (S) Range 13 (E) or W. WM.
Section 7 SW 1/4 NW 1/4
Tax Lot 2100 Lot 4 Block 7 Subdivision
Street Address of Well (or nearest address)
4940 NW JACK PINE

(10) STATIC WATER LEVEL:
235 ft. below land surface. Date 7-6-99
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
255	310	20 +	235

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Bore hole was already drilled	0	250	235
Brown Sandstone	250	255	
Brown Sandstone conglomerate	285	315	

RECEIVED
JUL 26 1999
WATER RESOURCES DEPT.
SALEM, OREGON

RECEIVED
SEP 02 1999
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-5-99 Completed 7-6-99

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number TRAINEE
Signed Mark Kirby Date 7-19-99

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1658
Signed John Shi Date

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER