DESC 53108

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 41087
START CARD # 129373

(1) OWNER: Well Number
Name Pat Flesch
Address 1275 SW Mever Ave,
City Redmond State OR Zip 97756

(2) TYPE OF WORK
[X] New Well [] Deepening [] Alteration (repair/recondition) [] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [] Rotary Mud [] Cable [] Auger
[] Other

(4) PROPOSED USE:
[X] Domestic [] Community [] Industrial [] Irrigation
[] Thermal [] Injection [] Livestock [] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [] Yes [X] No Depth of Completed Well 320 ft.
Explosives used [] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	185	Bentonite	0	185	10 SACKS
8	185	320				

How was seal placed: Method [] A [] B [] C [] D [] E
[] Other Poured in Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+12	185	.250	[X]	[]	[]	[]
					[]	[]	[]	[]
					[]	[]	[]	[]
Liner:	6	-10	320	.188	[X]	[]	[X]	[]
					[]	[]	[]	[]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[X] Perforations Method Factory
[] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
240	320	1/4	228	6		[]	[X]
						[]	[]
						[]	[]
						[]	[]
						[]	[]

(8) WELL TESTS: Minimum testing time is 1 hour
[] Pump [] Bailer [X] Air [] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50+	0	315	1 hr

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? [] Yes By whom
Did any strata contain water not suitable for intended use? [] Too little
[] Salty [] Muddy [] Odor [] Colored [] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude Longitude
Township 15 N or [X] S Range 12 [] E or W. WM.
Section 10 SE 1/4 SE 1/4
Tax Lot 2303 Lot Block Subdivision
Street Address of Well (or nearest address) W. Antler
Redmond, Ore.

(10) STATIC WATER LEVEL:
232 ft. below land surface. Date 6-23-00
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 240

From	To	Estimated Flow Rate	SWL
240	320	50+	232

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	2	
Brown Sand Stone	2	121	
Lava	121	134	
Brown Sand Stone	134	240	232
W.B. Brown SAND-Stone	240	320	

RECEIVED
JUN 28 2000
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 6-22-00 Completed 6-23-00

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Jon Palmer Date 6-23-00

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1255
Signed Doug Allen Date 6-23-00

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER