DESC 53567

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 44401
START CARD # 135404

(1) LAND OWNER Well Number
Name Angila & Jason Delgado
Address 17231 Jacinto
City Bend State OR Zip 97707

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 80 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	18	Holeplug	0	18	250 LBS
6	18	80				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	60	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	5	50	80	160	☐	☑	☑	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method SAW cut
☐ Screens Type 160 Material P-V Pipe

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
60	80	.020	1540	5		☐	☑
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☑ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
12	8		72 hr.

Temperature of water 43 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other NO
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude Longitude
Township 20 N or S Range 11 E or W. WM.
Section 07C SW 1/4 SW 1/4
Tax Lot 7000 Lot Block Subdivision
Street Address of Well (or nearest address) 17231 Jacinto
Bend OR 97707

(10) STATIC WATER LEVEL:
15 ft. below land surface. Date 12-8-00
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 60

From	To	Estimated Flow Rate	SWL
60	80	15+	15

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
clay sand gravel	0	11	15
Brown clay	11	60	
Fractured Basalt	60	80	

RECEIVED
DEC 22 2000
WATER RESOURCES DEPT.
SALEM, OREGON

Date started Dec. 8-00 Completed Dec. 10-00

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1558
Signed Date 12-19-00

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER