DESC 54048

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 34649
START CARD # 131778

(1) OWNER: Well Number 1
Name HAP TAYLOR
Address P O BOX 83
City BEND State OR Zip 97708

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[ ] Domestic [ ] Community [X] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 550 ft.
Explosives used [ ] Yes [X] No Type – Amount –

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	18	BENTONITE	0	18	14 sacks
8	18	550				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED DOWN DRY
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+1.5	+18.5	250	[X]	[ ]	[ ]	[ ]
Liner:	6	-10	550	188	[X]	[ ]	[X]	[ ]

Final location of shoe(s) NO SHOE USED

(7) PERFORATIONS/SCREENS:
[X] Perforations Method MACHINE CUT
[ ] Screens Type SLOT Material STEEL

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
370	390	1/8x6	248	6	–	[ ]	[X]
450	470	1/8x6	248	6	–	[ ]	[X]
530	550	1/8x6	248	6	–	[ ]	[X]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
NO RETURN-UNABLE TO LIFT WATER			

Temperature of water N/A Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County DESCHUTES Latitude Longitude
Township 17 N or [X] Range 11 [X] E or W. WM.
Section 22 NW 1/4 SW 1/4
Tax Lot 2722 Lot Block Subdivision
Street Address of Well (or nearest address)
BULL SPRINGS TREE FARM

(10) STATIC WATER LEVEL:
275 ft. below land surface. Date 7-28-01
Artesian pressure – lb. per square inch. Date –

(11) WATER BEARING ZONES:
Depth at which water was first found 525

From	To	Estimated Flow Rate	SWL
525	550	75+ GPM	275

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
TOP SOIL	0	4	
TAN SS CONG	4	75	
BROWN FRACT. LAVA	75	100	
MED-NO RETURN	100	270	
HARD-NO RETURN	270	320	
MED-NO RETURN	320	525	
HARD FRACTURED-NO RETURN	525	550	275

RECEIVED
AUG 13 2001
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-19-01 Completed 7-28-01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1556
Signed Date 8/10/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER