DESC 54049

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 34650
START CARD # 131779

(1) OWNER: Well Number 2
Name HAP TAYLOR
Address P O BOX 83
City BEND State OR Zip 97708

(2) TYPE OF WORK
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[ ] Domestic [ ] Community [X] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 535 ft.
Explosives used [ ] Yes [X] No Type - Amount -

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12	0	18	BENTONITE	0	18	26 sacks
8	18	550				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POURED DOWN DRY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+2	-23	250	X		X	
Liner:	6	-1	535	188	X		X	

Final location of shoe(s) NO SHOE USED

(7) PERFORATIONS/SCREENS:
[X] Perforations Method MACHINE CUT
[ ] Screens Type SLOT Material STEEL

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
355	375	1/8x6	248	6	-		X
435	455	1/8x6	248	6	-		X
515	535	1/8x6	248	6	-		X

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50	0	548	1 hr.
surging			

Temperature of water 49° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County DESCHUTES Latitude Longitude
Township 17 N or X S Range 11 X E or W. WM.
Section 21 SW 1/4 SW 1/4
Tax Lot 4300 Lot Block Subdivision
Street Address of Well (or nearest address)
BULL SPRINGS TREE FARM

(10) STATIC WATER LEVEL:
351 ft. below land surface. Date 8/1/01
Artesian pressure - lb. per square inch. Date -

(11) WATER BEARING ZONES:
Depth at which water was first found 480

From	To	Estimated Flow Rate	SWL
480	550	75+ GPM	351

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
SOIL & LAVA	0	8	
GREY LAVA	8	45	
TAN CONG	45	115	
TAN SS CONG	115	170	
RED SS CONG	170	220	
BROWN SS	220	295	
FRACTURED LAVA	295	315	
RED CONG	315	340	
TAN CONG	340	410	
VESICULAR GRAVELS	410	480	
FRACTURED BASALT	480	550	351

RECEIVED
AUG 13 2001
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7/30/01 Completed 8/01/01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1556
Signed Date 8/10/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER