DESC 54943

54943

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 55917
START CARD # 147178

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number 1
Name KEVIN CORBY
Address PO BOX 6871
City BEND State OR Zip 97708

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 420 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
8"	0	420'	BENTONITE	0	20	8 SACKS

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other BENTONITE POURED DRY
Backfill placed from — ft. to — ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	4"	+1	20	.318	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	—	—	—	—	☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☐ Perforations Method NONE
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
0	0	420'	1 hr.

Temperature of water NONE Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County DESCHUTES Latitude — Longitude —
Township 17 N or S Range 14 E or W. WM.
Section 20 NE 1/4 SW 1/4
Tax Lot 9000 Lot Block Subdivision
Street Address of Well (or nearest address) 24935 DEER LN. BEND, OR

(10) STATIC WATER LEVEL:
NONE ft. below land surface. Date 8/15/02
Artesian pressure — lb. per square inch Date 8/15/02

(11) WATER BEARING ZONES:
Depth at which water was first found NONE FOUND.

From	To	Estimated Flow Rate	SWL
—	—	NONE	—

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
PULLED EXISTING 6" .250 SURFACE CASING & SET 2 PIECE OF 4" x .318 STEEL PIPE & POURED BENTONITE FROM 20' TO GROUND LEVEL.			

RECEIVED
AUG 26 2002
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 8/15/02 Completed 8/15/02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed CUMMINGS WELL DRILLING 447-2967 WWC Number Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed [signature] WWC Number 1555 Date 8/15/02

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER