DESC 56802

DESC 56802

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L [redacted] 49645
START CARD # 142762

(1) LAND OWNER Well Number
Name Terry Ann Frick
Address 21721 Butler Mkt Rd.
City Bend State OR Zip 97701

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 670 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0	20	bent.	0	20	16 sacks
8 5/8"	20	60				
8"	60	670				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured clay
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	60	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6"	-10	670	.188	☒	☐	☒	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Factory
☐ Screens Type 1/8 x 3 Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
150	670	1/8x3	256	6"	pipe	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10 gpm	0	660	1 hr.

Temperature of water 53° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County DS Latitude — Longitude —
Township 17 N or S Range 12 E or W. WM.
Section 24 NE 1/4 NW 1/4
Tax Lot 301 Lot Block Subdivision
Street Address of Well (or nearest address) 21721 Butler Mkt Bend OR.

(10) STATIC WATER LEVEL:
602 ft. below land surface. Date 5/30/2004
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 602

From	To	Estimated Flow Rate	SWL
602	670	10 gpm+	602

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	4	
Lava (grey)	4	35	
Lava (brown)	35	135	
Lava (broken) NR	135	670	602

RECEIVED
JUN 13 2005
WATER RESOURCES DEPT.
SALEM, OREGON

RECEIVED
FEB 01 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date started 4/18/2004 Completed 5/31/2004

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed [signature] WWC Number 1371 Date 5/31/2004

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed [signature] WWC Number 1371 Date 5/31/2004

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER