Amended 4/23/2026

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
OCT 22 1993
WATER RESOURCES DEPT.
SALEM, OREGON

Desc 057

Well ID L 159265

(START CARD) # 20470

(1) OWNER:
Well Number
Name Kermit Bothwell
Address 69292 Sabrina
City Sisters State ORe Zip 97759

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☐ Depth of Completed Well 300 ft.
Explosives used Yes ☐ No ☐ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	19	Cement	0	19	8
8"	19	300				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	19	.250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6"	-5	295	.188	☒	☐	☒	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method factory
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
280	300	1/8x3	254	6		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
21	0	290	1 hr.

Temperature of water 54 Depth Artesian Flow Found
Was a water analysis done? NO ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Desch. Latitude 44.27803634 Longitude -121.27552054
Township 15S N or S, Range 12E E or W, WM.
Section 10 SE ¼ SE ¼
Tax Lot 2300 Lot Block Subdivision
Street Address of Well (or nearest address) 8030 W Antler
Redmond 8681 W ANTLER AVE, REDMOND,

(10) STATIC WATER LEVEL:
241 ft. below land surface. Date 6-4-90
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 241

From	To	Estimated Flow Rate	SWL
241	300	21	241

(12) WELL LOG: Ground elevation

Material	From	To	SWL
Sandy Top	0	3	
Brown Sand Stone	3	84	
Broken lava	84	137	
Brown Sand Stone Congl	137	208	
Brown Congl & Shell Rock	208	221	
Brown Congl	221	241	
(W.B.) Brown SS. Congl	241	300	241

Application No. G-13536
Permit No.

Date started 6-4-90 Completed 6-4-90

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number
Signed Date

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88