DESC 57320

73690

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 172260

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number

Name Sister Kingdom Hull c/o Sam Crofut
Address PO Box 1041
City Sisters State OR Zip 97759

(2) TYPE OF WORK
☐ New Well ☒ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well ____ ft.
Explosives used ☐ Yes ☒ No Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
Existing Seal						
6in	247	305				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Existing Seal in Place
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6in	+1.5	19	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	Could Not				☐	☐	☐	☐
	Install				☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS: None
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
Unknown	"	"	1 hr.

Temperature of water Unknown Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude Longitude
Township 15 S N or S Range 10 E E or W. WM.
Section 11 NE 1/4 NE 1/4
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 16791 Pinerock Ln
Sisters OR

(10) STATIC WATER LEVEL:
241 ft. below land surface. Date 7-12-05
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 241

From	To	Estimated Flow Rate	SWL
241	241	Unknown	241

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
No Return from			
247' to 305'			
Liner could no			
Be istalled due to			
to many Ledges			
Note Hole is extremly			
cracked with many			
voids. Video available			
to wrd upon request			

RECEIVED
MAR 13 2006
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-09-05 Completed 7-13-05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
Signed Jeff DeWilde WWC Number Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Signed Daniel A Davis WWC Number Date 7-20-05

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER