DESC 58493

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L L 90990
START CARD # 188699

(1) LAND OWNER Well Number
Name ROBERT W. ADAMS
Address P.O. BOX 164
City ALMSVILLE State ORE Zip 97325

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☒ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 46 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18'	3/4 Plug HOLE	0	18	9
6"	18	46'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other POURED
Backfill placed from — ft. to — ft. Material —
Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+16	38½	1250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4½"	-16'	46'	SDR26	☒	☐	Glued	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) NONE

(7) PERFORATIONS/SCREENS:
☒ Perforations Method SAWED
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
39'	46'	.010	2800	4½"	SDR26	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30gpm	13ft		1 hr.

Temperature of water 43°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom NONE
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: ~~4ft~~ 19ft

(9) LOCATION OF WELL by legal description:
County DESCHUTES Latitude Longitude
Township 21 N or (S) Range 10 (E) or W. WM.
Section 28D NE 1/4 SE 1/4
Tax Lot 2900 Lot Block Subdivision
Street Address of Well (or nearest address) 15954 CEDAR LANE LAPINE, ORE 97739

(10) STATIC WATER LEVEL:
27' ft. below land surface. Date 7-4-08
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 27ft.

From	To	Estimated Flow Rate	SWL
27'	46'	30gpm	27'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Dummy	0	6	
Clay	6	27'	
Sand	27'	46'	27'

RECEIVED
JUL 07 2008
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-4-08 Completed 7-4-08

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 639
Signed Gerald W. Olson Date 7-4-08

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER