DESC 58496

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 90992
START CARD # 193581

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name Louis + Anna Thorpe
Address P.O. Box 2607
City Lapine State Ore Zip 97739

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☒ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 43' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	Material	SEAL From	To	Sack or pounds
10"	0	18'	Plug 3/4 hole	0	18'	9
6"	18'	43'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+16'	34'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4½"	-13½'	43'	SDR26	☒	☐	Glued	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s) None

(7) PERFORATIONS/SCREENS: Sawed
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
36'	43'	.010	2800	4½"	SDR26	☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25gpm	5ft		1½ hr.

Temperature of water 43°F Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom None
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: n/a

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude Longitude
Township 21 N or S Range 10 E or W. WM.
Section 33 DA NE 1/4 SE 1/4
Tax Lot 1000 Lot Block Subdivision
Street Address of Well (or nearest address) 15943 Mt. View Lane, Lapine, Ore 97739

(10) STATIC WATER LEVEL:
19 ft. below land surface. Date 7-8-08
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 36 ft

From	To	Estimated Flow Rate	SWL
36 ft	43 ft	25gpm	19'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Pump	0	6	
Clay	6	36	
Sand	36	43	19

RECEIVED
JUL 11 2008
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 7-8-08 Completed 7-8-08

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 639
Signed Gerald W. Olsen Date 7-8-08

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER