STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

DESC 61099
2/14/2018

WELL I.D. LABEL# L 128418
START CARD # 1037848
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name JENNIFER Last Name RONEY
Company
Address PO BOX 1606
City LA PINE State OR Zip 97739

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[ ] Rotary Air [ ] Rotary Mud [ ] Cable [X] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 45.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
11	0	45	Bentonite Chips	0	19	12	S
					Calculated	11.82	
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POUR
Backfill placed from 19 ft. to 45 ft. Material NATIVE
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	1	19	250	(•)	( )	[ ]	[ ]
( )	(•)	4	[ ]	10	40	160	( )	(•)	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type FACTORY Material PVC

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Screen	Liner	4	40	45	.01	6	1750	

(8) WELL TESTS: Minimum testing time is 1 hour

(•) Pump ( ) Bailer ( ) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
20	3	40	1

Temperature 51 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 5 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County DESCHUTES Twp 21.00 S N/S Range 10.00 E E/W WM
Sec 34 NW 1/4 of the SW 1/4 Tax Lot 5000
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(•) Street address of well ( ) Nearest address
16041 SUNSET LA

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	2/14/2018		[ ]	19

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 19.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
2/14/2018	19	45	40		[ ]	19
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
BROWN SAND	0	17
BLACK SAND	17	24
COARSE BLACK SAND/RED CINDER	24	45

Date Started 2/14/2018 Completed 2/14/2018

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1966 Date 2/14/2018

Signed PAUL POCHATKO (E-filed)
Contact Info (optional) 541-536-4596