STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

DESC 62502

3/8/2021

WELL I.D. LABEL# L 141322
START CARD # 1050893
ORIGINAL LOG # DESCHUTES 3517

(1) LAND OWNER

Owner Well I.D.
First Name KEITH Last Name ALLER
Company
Address 7865 NW EAGLE DR
City REDMOND State OR Zip 97756

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community ☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering ☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 350.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
8	0	250					
6	250	350			Calculated		
					Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other NOT DISTURBED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

◯ Pump ◯ Bailer ◉ Air ◯ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30		350	1

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 115 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County DESCHUTES Twp 15.00 S N/S Range 12.00 E E/W WM
Sec 11 NE 1/4 of the SE 1/4 Tax Lot 607
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ◯ Nearest address
7865 NW EAGLE DR DESC 3517

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	3/1/2021			216
Completed Well	3/1/2021			216

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 250.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
3/1/2021	250	350	30			216

(11) WELL LOG

Ground Elevation

Material	From	To
NOT	0	250
W/B COARSE BROWN SANDSTONE	250	287
W/B COARSE CONGLOMERATE	287	350

Date Started 3/1/2021 Completed 3/1/2021

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1987 Date 3/8/2021

Signed MATHEW ROGERS (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1720 Date 3/8/2021

Signed JACK ABBAS (E-filed)

Contact Info (optional) JACK ABBAS