DESC 7171

NOV 28 1989

WATER RESOURCES DEPT.
SALEM, OREGON

21s/10E/28ad

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 15394

(1) OWNER:
Well Number: _____
Name: Steve & Tami Hess
Address: 51896 Swiss Pine
City: Lapine State: OR. Zip: 97739

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other _____

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 43 ft.
Explosives used Yes ☐ No ☒ Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	18	Cement	0	18	8 SACKS
6"	18	43				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other _____
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	0	43	.250	☐	☒	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Saw Cut
☐ Screens Type Home made Material Pacific Plastic

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
37	43	.018	1100	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
18	3½'		3 hr.

Temperature of water _____ Depth Artesian Flow Found _____
Was a water analysis done? ☐ Yes By whom NO
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other None
Depth of strata: —

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude _____ ' " Longitude _____ ' "
Township 21S N or S, Range 10E E or W, WM.
Section 28 SE ¼ NE ¼
Tax Lot 4500 Lot 30 Block 24 Subdivision Tall Pines 5th
Street Address of Well (or nearest address) 15988 Tallwood Ct.
Lapine, OR. 97739

(10) STATIC WATER LEVEL:
26 ft. below land surface. Date 11-19
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found 30'

From	To	Estimated Flow Rate	SWL
30'	43'	25+	26

(12) WELL LOG:
Ground elevation _____

Material	From	To	SWL
Top Soil	0	1	
Pumice	1	4	
Coarse Sand	4	13	
Fine Sand - Clay	13	30	
Coarse Sand	30	43	26'

Date started _____ Completed _____

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number _____
Signed _____ Date _____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1389
Signed Ronald N. Dawes Date 11-26-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88