STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

DESC 7868

MAY 31 1989
WATER RESOURCES DEPT.
SALEM, OREGON

229/102/266

(START CARD) # 8754

(1) OWNER:
Well Number: 459-89-8
Name Deschutes National Forest
Address 1645 Highway 20 East
City Bend State Oregon Zip 97701

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 40' ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	-20	type 1&2	0	-20	10 sks
			cement			
8"	-20	-40				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from 20 ft. to 30 ft. Size of gravel 3/8 pea

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1½	-40	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Factory
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
-20	-30	1/8	120			☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
15	9'		1 hr.

Temperature of water 48° Depth Artesian Flow Found
Was a water analysis done? ☒ Yes By whom Century West
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Deschutes Latitude ' " Longitude ' "
Township 22 S N or S, Range 10 E E or W, WM.
Section 2 NW ¼ NW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) Rosland Campgroun
LaPine, Oregon

(10) STATIC WATER LEVEL:
11 ft. below land surface. Date 5-25-89
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 19'

From	To	Estimated Flow Rate	SWL
19	25	20	11

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Sandy Loam top soil &	0	-9	
boulders			
Black Sandstone	-9	-19	
Fine Black Sand	-19	-25	11
Layered Black Sandstone	-25	-40	
& Silt			

Date started 5-25-89 Completed 5-27-89

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 685
Signed Date 5-30-89

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88